BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:-Providing granite Benches in ward no-04.

Agency:-Technical Manager (west),KRIDL,BBMP Bangalore

MEASUREMENT SHEET Bill N0:-Final

Measurements Taken On:- 30/5/18

S.NO	Description of item's	Unit	No	Measurements L	Measurements B	Measurements D	Qty	Remarks
Item No-08	Providing and fixing for flooring 20mm thick gang saw water cut sadarhalli gray granite in CM 1:4 proportion, cut to required shape, pattern with paper joints, finished with cement mortar using white cement and colour pigments to match the colour of slab making through jointing with sealant, groves in joints including cost of curing - minimum width of 900mm. (pwd sr2016-17,p.no109,sno14.61.1)							
	Plat form	sqm	1	(21.70+21.60)	(14.20+14.10)		306.35	
				2	2			
	Alround Skirting:-L/Side		1	14.20		0.20	2.84	
	Back side		1	21.60		0.35	7.56	
	R/side		1	14.10		0.45	6.35	
	Front side		1	21.65		0.20	4.33	
	Surrounding Sitting Chaires Bottom surface:-L/side		1	12.70	(1.65+1.00)		16.83	
					2			
			1	2.15	(1.00+2.35)		3.60	
					2			
	Front		1	(21.70+21.00)	1.20		25.62	
				2				
	R/side		1	2.30	(1.30+0.85)		2.47	
					2			
			1	2.45	1.40		3.43	
			1	2.30	(1.40+1.90)		3.80	
					2			
			1	2.75	(1.30+2.70)		5.50	
					2			
			1	3.40	(3.40+0.00)		5.78	
					2			
	Steps:-Threads		1	2.75	0.35		0.96	
			1	2.75	0.35		0.96	
	Steps Sides		2	0.35		0.30	0.21	
			2	0.35		0.15	0.11	
			1	3.90	2.30		8.97	
	Flaghausting Flatform:-Skirting		1	5.90		0.20	1.18	
			1	4.05		0.20	0.81	
			1	2.20		0.20	0.44	
	Platform		1	4.20	2.10		8.82	
	Sitting Benches Portion:-							
	GKVK Mahathma Gandhi Park Side		1	2.80	1.75		4.90	
			2	2.80		0.25	1.40	
			2	1.75		0.25	0.88	
	Judicial Layout 8th Main		1	5.55	1.90		10.55	
			2	5.55		0.20	2.22	
			2	1.90		0.20	0.76	
			1	5.65	1.95		11.02	

30/5

E.E. (Protect)

30/5

E.E. (Protect)

			2	5.65		0.20	2.26	
			2	1.95		0.20	0.78	
	:-		1	5.60	1.85		10.36	
			2	5.60		0.25	2.80	
			2	1.85		0.25	0.93	
	6th Cross		1	2.45	1.25		3.06	
			2	2.45		0.25	1.23	
			2	1.25		0.25	0.63	
	8th Main		1	2.85	1.85		5.27	
			2	2.85		0.20	1.14	
			2	1.85		0.20	0.74	
	Double Road(Railway Bridge Road)		1	2.75	1.90		5.23	
			2	2.75		0.20	1.10	
			2	1.90		0.20	0.76	
	:-		1	2.80	1.90		5.32	
			2	2.80		0.20	1.12	
			2	1.90		0.20	0.76	
	Park Inside		1	2.90	1.70		4.93	
			2	2.90		0.25	1.45	
			2	1.70		0.25	0.85	
	:-		1	2.80	1.90		5.32	
			2	2.80		0.25	1.40	
			2	1.90		0.25	0.95	
	Double Road		1	2.85	1.95		5.56	
			2	2.85		0.20	1.14	
			2	1.95		0.20	0.78	
	:-		1	5.55	1.90		10.55	
			2	5.55		0.20	2.22	
			2	1.90		0.20	0.76	
	:-		1	2.85	1.90		5.42	
			2	2.85		0.20	1.14	
			2	1.90		0.20	0.76	
	:-		1	2.85	1.90		5.42	
			2	2.85		0.20	1.14	
			2	1.90		0.20	0.76	
			1	2.90	1.85		5.37	
			2	2.90		0.20	1.16	
			2	1.90		0.20	0.76	
	:-		1	2.85	1.90		5.42	
			2	2.85		0.20	1.14	
			2	1.90		0.20	0.76	
	:-		1	2.90	2.00		5.80	
			2	2.90		0.20	1.16	
			2	2.00		0.20	0.80	
	17th cross		1	2.70	1.60		4.32	
			2	2.70		0.20	1.08	
			2	1.60		0.20	0.64	
	:-		1	2.80	1.60		4.48	
			2	2.80		0.20	1.12	
			2	1.60		0.20	0.64	
	:-		1	2.85	1.50		4.28	

E.E. (Project)
E.E. (Project)
E.E. (Project)

			2	2.85		0.20	1.14	
			2	1.50		0.20	0.60	
	:-		1	2.85	0.95		2.71	
			2	2.85		0.20	1.14	
			2	0.95		0.20	0.38	
	22nd cross, samudaya bhavana front		1	16.20	(4.50+0.90)		43.74	
					2			
			1	16.20		0.25	4.05	
			1	0.90		0.25	0.23	
	22nd 'A' main		1	2.80	1.85		5.18	
			2	2.80		0.20	1.12	
			2	1.85		0.20	0.74	
	:-		1	2.90	1.60		4.64	
			2	2.90		0.20	1.16	
			2	1.60		0.20	0.64	
	Someshwaranagara 3rd B main		1	2.85	1.85		5.27	
			1	2.85		0.20	0.57	
			2	1.85		0.20	0.74	
	:-		1	2.75	1.80		4.95	
			2	2.75		0.20	1.10	
			2	1.80		0.20	0.72	
	:-		1	2.80	1.90		5.32	
			2	2.80		0.20	1.12	
			2	1.90		0.20	0.76	
	3rd B cross		1	2.90	1.90		5.51	
			1	2.90		0.20	0.58	
	3rd A main:-		1	2.80	2.10		5.88	
			1	2.80		0.20	0.56	
	Basavalingappa Park Inside		1	2.85	1.90		5.42	
			2	2.85		0.20	1.14	
			2	1.90		0.20	0.76	
	:-		1	2.80	1.80		5.04	
			2	2.80		0.20	1.12	
			2	1.80		0.20	0.72	
	:-		1	3.00	2.65		7.95	
			2	3.00		0.20	1.20	
			2	2.65		0.20	1.06	
	:-		1	3.00	2.70		8.10	
			2	3.00		0.20	1.20	
			2	2.70		0.20	1.08	
	Vishweshwarayya Park Inside		1	3.10	2.20		6.82	
			2	3.10		0.20	1.24	
			2	2.20		0.20	0.88	
	:-		1	3.15	4.10		12.92	
			2	3.15		0.25	1.58	
			2	4.10		0.25	2.05	
	:-		1	3.10	2.20		6.82	
			2	3.10		0.20		
			2	2.20		0.20	0.88	
	:-		1	3.15	2.20		6.93	

Checked:
30/5/19
E.E. (Project)